RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 02.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	w no 5 thirumanahalli agarahara kare road thirumanahalli govt school to agarahara kare road popreddy land
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	390-410 rmt
06. Approximate Casing Pipe	80-90 rmt
07. PVC Pipe	30-45 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 03.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	w no5 kattigenahalli palanahalli lake near kogilu lake kempegowda layout 5th cross ramakrishna house near 100 feet road
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	400-420 rmt
06. Approximate Casing Pipe	70-80 rmt
07. PVC Pipe	30-45 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 03.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	w no 5 Baba nagar balaji layout 1st mainroad 5th cross bharathy public school near
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	400-420 rmt
06. Approximate Casing Pipe	80-90 rmt
07. PVC Pipe	40-55 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 03.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	w no5 shivapura main road 4th cross & 5A cross near Gattigenahalli
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	400-420 rmt
06. Approximate Casing Pipe	70-80 rmt
07. PVC Pipe	25-35 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 03.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	W no 5 , kattigenahalli kuvempu nagara
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	400-420 rmt
06. Approximate Casing Pipe	70-80 rmt
07. PVC Pipe	30-45 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE: 03.12.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, Project Division, Yelahank a Zone BBMP, Bangalore-92**
02. Location of land/Site	W no 5 , Srirama pura, muneshwara Temple opp road
03. Purpose of Ground Water	Drinking water
04. Area	Yelahanka
05. Approximate Drilling Depth	400-410 rmt
06. Approximate Casing Pipe	80-90 rmt
07. PVC Pipe	30-45 rmt
08. Expected Yield	1000-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE :20.12.2021**

Point number	:	02
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	ward no-05 shreenivasa garden 52nd cross kogilu road near y.v ashwathnarayan reddy house
Depth	:	385.00 Rmt
Casing pipe	:	70 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	330 Rmt
3rd spring touched at	:	370 Rmt
Total yield	:	1500 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE :21.12.2021

Point number	:	03
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	ward no-05 agrahara road kuvempu layout 3rd cross apoorva mindows back side shree jayamatha nilaya
Depth	:	395.00 Rmt
Casing pipe	:	72 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	1500 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 22.12.2021**

Point number	:	04
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	ward no-05 bellahalli irfon layout 2nd cross near #17/#27 house near kannur main road
Depth	:	398.00 Rmt
Casing pipe	:	75 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2000 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 23.12.2021**

Point number	:	05
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 kattigenahalli durgamba badavane 1st cross near chakradhar manshion house amulya bar road kattigenahalli bagalur main road
Depth	:	395.00 Rmt
Casing pipe	:	74.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1800 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	1800 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 25.12.2021

Point number	:	06
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 kattigenahalli deva collage cirulBSF STS Main road near sai baba temple opp
Depth	:	399.00 Rmt
Casing pipe	:	72.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2000 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 27.12.2021

Point number	:	07
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 kattigenahalli kateramma layout muneswara swamy temple opp
Depth	:	398.00 Rmt
Casing pipe	:	70.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1800 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	1800 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

29.12.21
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 28.12.2021

Point number	:	08
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 agrahara layout thurmanahalli main road near kallappa reddy road near govt hospetal
Depth	:	396.00 Rmt
Casing pipe	:	69.00 Rmt
Collars	:	11 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	1500 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

20.12.21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 30.12.2021

Point number	:	09
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 agrahara layout 1 st main road 22th cross near chandanna folr mill
Depth	:	393.00 Rmt
Casing pipe	:	85.00 Rmt
Collars	:	13 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	330 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2000 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 02.01.2022

Point number	:	10
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 Dr.B R Ambedikar samudaya bhavan 5+7 site jakkur sri kempegowda circula navya nagara jakkur
Depth	:	397.00 Rmt
Casing pipe	:	70.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1800 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	370 Rmt
Total yield	:	1800 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 03.01.2022**

Point number	:	11
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 chokkanahalli layout yuve champions acodemy batmitan gournd back side near the pearl aparatament
Depth	:	398.00 Rmt
Casing pipe	:	85.00 Rmt
Collars	:	813 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	360 Rmt
Total yield	:	2000 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

20.1.22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 06.01.2022

Point number	:	12
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 chokkanahalli layout shobs cite RR Sighnusare apparaament road near muneswara temple
Depth	:	402.00 Rmt
Casing pipe	:	75.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	360 Rmt
Total yield	:	2500 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 07.01.2022

Point number	:	13
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 Basavalingappa nagara 2nd cross sampegehalli police sation back side
Depth	:	406.00 Rmt
Casing pipe	:	85.00 Rmt
Collars	:	14 Nos
Cap	:	1 Nos
Yield	:	2200 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	330 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2200 GPH
Water level	:	330 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 08.01.2022**

Point number	:	14
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 balaji krupa layout 5th cross road sukrti house no 60 B near hegade nagara
Depth	:	405.00 Rmt
Casing pipe	:	74.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	360 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2000 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

29.01.22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 09.01.2022**

Point number	:	15
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 balaji krupa layout 7th crossnear pclice trining ground police ouarters gate opp
Depth	:	405.00 Rmt
Casing pipe	:	75.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2200 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2200 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92